

# ***PUBLIC WORKS DEPARTMENT***

## ***Monthly Report***

***Dana Hamilton, PE***

***Interim Director***



***ENGINEERING DIVISION***  
***Dana Hamilton, PE, Engineering Manager***



***UTILITY DIVISION***  
***Richard Bellamy, Operations Manager***



***STREET & DRAINAGE DIVISION***  
***John Bruton, Operations Manager***



***SANITATION DIVISION***  
***Keith Hemingway, Operations Manager***



***FLEET MAINTENANCE DIVISION***  
***David Snider, Superintendent***



***FACILITIES MAINTENANCE DIVISION***  
***Richard Vernon, Superintendent***



***January 2026***


# Public Works Department

## Monthly Statistics for December

	2025	2024
<b>Water Supply &amp; Use</b>		
• Average Daily Water Use	4.14 MGD	4.28 MGD
• Water Pumped	128,298,600 Gallons	132,638,250 Gallons
• Water Billed**	142,450,000 Gallons	128,567,000 Gallons
<b>Wastewater Treatment</b>		
• Average Daily Sewer Treated	2.45 MGD	1.99 MGD
• Peak Daily Sewer Treated	4.58 MGD	3.31 MGD
• Sewer Treated	76,099,000 Gallons	61,850,000 Gallons
• Sewer Billed**	100,298,000 Gallons	86,774,000 Gallons
<b>Utility Locate Requests</b>	345	304
<b>Solid Waste Collection &amp; Disposal</b>		
• Volume		
○ MSW	926 Tons	910 Tons
○ Yard Waste	249 Tons	245 Tons
○ Recycled (Includes E-Waste)	184 Tons	118 Tons
○ C & D	76 Tons	73 Tons
○ Total Pick-up/Disposal	1,435 Tons	1,346 Tons
• Recycling %	20%	11%
• Landfill Disposal Cost	\$52,331	\$48,964

MGD=Million Gallons per Day

\*\*Includes portion of current month and prior month based on meter reading schedule



## January 2026

**Number of Encroachment Permits Issued: 91 Total**

Residential Driveways:	90
Commercial Driveways:	0
Multifamily Complex from Site Plan:	0
Utility Company:	1

**Number of Inspections: 218 Total**

Pre-pour Inspections:	107
Post-pour Inspections:	111
Failed Inspections:	32

# Public Works Department Capital Improvement Project Update

## *Water and Sewer System Improvements*

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Water Transmission Improvements Line PhI	Windy Hill	AECOM	RIA/Impact	Under Construction	43% Complete
		RH Moore	\$6,500,000		
North End Water Transmission	Sandridge Rd. to Vereen Road	GMC	Impact	Survey & Design	Easement Aquisition
		TBD	\$2,000,000		
Sewer Force Main Replacement	Windy Hill - Barefoot	NMB	Impact	On Hold	
		TBD	\$300,000		
Myrtle Beach Water Transmission Ph 1	Myrtle Beach	Bolton & Menk	Impact	Ph. I Construction	Continue
		Garney	TBD		
LRN Elevated Tank	Little River Neck	TBD	Impact	Survey & Design	Continue
		TBD	\$2,000,000		
LRN, Jacks Circle & Harrelson Water Line	Little River Neck	City	Horry Co. ARPA	Permitted to Operate. Final Paving/Close-out.	95% Complete
		RCB Contractors	\$1,000,000		
Water Transmission Imp. Tank & Pump Station	Windy Hill	AECOM	RIA/Impact	Under Construction	52% Complete
		TBD	\$5,860,000		

### *Storm Drainage System Improvements*

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Palmetto Shores Drainage Improvements	CG/Palmetto Shores	City	Stormwater	Engineering Agreement	Identify Easements
		TBD	\$3,500,000		
18 <sup>th</sup> Avenue North Outfall - Landward	Ocean Drive	Bolton & Menk	SCOR/Stormwater	99% Complete	Punch List Close Out
		RH Moore	\$7,500,000		
City Drainage Improvements	Various	City	Stormwater	Under Construction	Ongoing
		City	TBD		
Tidal Flood Study	CG Marsh & WH Marsh	USACE	Stormwater	Complete	Review
		N/A	\$400,000		
Ocean Outfall Program	17 <sup>th</sup> Ave S	USACE	USACE & City	Preliminary Design	Design-Build RFP April 2026
		TBD	\$35,000,000		

### *Street Improvements*

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Long Bay Road Paving	Water Tower Rd. to Water Lilly Road	DRG	Developer	Finalize Developer Agreement	Construction By Developer
		TBD	TBD		
NOB ECT	Cherry Grove - 34th N to 37th N	Mead & Hunt	Franchise Fund	Design & Easement	Bid Spring 2026
		TBD	TBD		
CG Boardwalk	Lake Ave. & Duffy St.	Beam & Associates	Streer Imp.	Preliminary Design Complete	Finalize Design Funding
		TBD	TBD		
				Corps Permit Issued	

### *Street Improvements (cont'd)*

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
2 <sup>nd</sup> Avenue North Widening & Paving	Highway 17 at 2 <sup>nd</sup> Avenue North	City	St. Imp./CTC	Construction Complete	Close-out & CTC Reimbursement
		Coastal Asphalt	\$612,000		
Hwy 17 & 27 <sup>th</sup> Ave S Intersection	Highway 17 @ 27 <sup>th</sup> S	SCDOT	GSATS	Design & R/W	Construction Funding FY 2027 Utility Relocation Plans
		TBD	\$8,000,000		
SCDOT Hwy 17 Safety Imp.	WH & CB	AECOM	SCDOT Safety	Final Plan Review	SCDOT Bid
		TBD	TBD		
NOB ECT	Cherry Grove - 29th N to 34th N	Mead & Hunt	Franchise Fund	Construction 98% Starting Service Conversions	98% Complete Punch List Complete Service Conversions
		Greenwall Construction	\$3,100,000		
LRN Road Path	LRN Road	HRT	GSATS/Horry/NMB	Construction Complete	Close-out and SCDOT LPA Reimbursement
		Coastal Asphalt	\$1,000,000		
Edge Parkway Path Phase I	Edge Pkwy.	HRT	GSATS	FY 26 Funding	LPA Agmt.
		TBD	TBD		
Sidewalk	Commons Blvd., Hwy17N, SpringSt.	HRT	St. Imp.	Survey & Design	Construction Fall/Winter 2026
		TBD	TBD		
Resurfacing 2024	Various	City	Street Imp./CTC	Bid	Contract Award
		TBD	\$2,000,000		
Champions Blvd. Extension Ph. 2	Bourne Trail	Thomas & Hutton	Street Imp.	Under Construction	80%
		AO Hardee	\$5,000,000		
Champions Blvd. Extension Ph. 3	Long Bay Rd.	Thomas & Hutton	Street Imp.	Under Construction	60%
		AO Hardee	\$3,500,000		
SC31 Median U-Turn	SC31 North	City	CTC	SCDOT Permit	Bid and Award
		TBD	\$150,000		
N. Myrtle Point Blvd. Alley	Cherry Grove	City	Street Imp.	Design – Permitting	Obtain Right-of-way
		TBD	TBD		
Water Tower Road Improvements	Water Tower Rd	DRG	CTC	Construction Complete	Closeout, CTC Reimbursement, and Balance
		King Construction	\$242,000		

***Facility, Park & Land Improvements***

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Sanitation Facility Improvements	2 <sup>nd</sup> Avenue South	HRT	Sanitation Capital	Compactors Complete	Permit Begin Main Building Construction
		Various	TBD		
PS Training at Midcon Building	City Hall Campus	HRT	Capital	On Hold	
		TBD	\$820,000		
Beach Services Parking	City Hall Campus	HRT	Capital	TRC Site Plan Review	Pave after Building Complete
		TBD	TBD		
PW Utility Warehouse	Ocean Dr 1020 6 <sup>th</sup> Ave South	HRT	Utility	Under Construction	95% Replace Wall Panels
		Sellers Const.	\$736,500		
Fire Station 7	Water Tower Road	PMH Arch.	Capital	Under Construction	Continue
		Tungeston	\$10,000,000		
CG Fire Station	Sea Mountain Hwy	TBD	Capital	Building Condition Review	Evaluate Sites
		TBD	TBD		
Fire Training Facilities	Long Bay Road	PMH Arch.	Capital	Design	Wetland Permitting
		TBD	TBD		
CG Major Canal Dredge	Cherry Grove Marsh	Beam & Assoc.	State/Capital	Complete	Demobilization Complete
		Coastal Dredging	\$2,500,000		
P&G Maintenance Building	NMB Sports Complex	HRT	P & G Capital	Re-Bid 2027	Permit Start Construction
P&G Hill St. Restroom	Hill St. Park	HRT	P & G Capital	Bidding	Permit Contract Award

***Beach Access & Parking Improvements***

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Beach Renourishment	NMB	USACE	Beach/Federal/State	Under Construction	Continue
		Great Lakes	TBD		
6 <sup>th</sup> Ave South Parking Lot	Ocean Drive	City	Capital	On Hold	Demolish Houses?
		TBD	TBD		
Atlantic Breeze Parking	Crescent Beach South Ocean at 14 <sup>th</sup> Ave S	City	Capital	Demo 100% Complete	Design & Permit New Parking Lot
		TBD	TBD		
Pelican Motel Parking	Cherry Grove – Sea Mountain Hwy	City	Capital	Demo 100% Complete	Design & Permit New Parking Lot
		TBD	TBD		