



PUBLIC WORKS DEPARTMENT

Monthly Report

***Dana Hamilton, PE
Interim Director***



***ENGINEERING DIVISION
Dana Hamilton, PE, Engineering Manager***



***UTILITY DIVISION
Richard Bellamy, Operations Manager***



***STREET & DRAINAGE DIVISION
John Bruton, Operations Manager***



***SANITATION DIVISION
Keith Hemingway, Operations Manager***



***FLEET MAINTENANCE DIVISION
David Snider, Superintendent***



***FACILITIES MAINTENANCE DIVISION
Richard Vernon, Superintendent***



February 2026

Public Works Department

Monthly Statistics for January

	2026	2025
Water Supply & Use		
• Average Daily Water Use	3.39 MGD	3.23 MGD
• Water Pumped	105,085,900 Gallons	100,233,150 Gallons
• Water Billed**	95,112,000 Gallons	124,230,000 Gallons
Wastewater Treatment		
• Average Daily Sewer Treated	2.20 MGD	1.94 MGD
• Peak Daily Sewer Treated	3.20 MGD	3.01 MGD
• Sewer Treated	68,333,000 Gallons	60,553,000 Gallons
• Sewer Billed**	76,353,000 Gallons	95,314,000 Gallons
Utility Locate Requests	511	379
Solid Waste Collection & Disposal		
• Volume		
○ MSW	803 Tons	852 Tons
○ Yard Waste	224 Tons	152 Tons
○ Recycled (Includes E-Waste)	131 Tons	97 Tons
○ C & D	103 Tons	67 Tons
○ Total Pick-up/Disposal	1,261 Tons	1,168 Tons
• Recycling %	16%	11%
• Landfill Disposal Cost	\$46,288	\$41,858

MGD=Million Gallons per Day

**Includes portion of current month and prior month based on meter reading schedule

Public Works Department Capital Improvement Project Update

Water and Sewer System Improvements

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Water Transmission Improvements Line PhI	Windy Hill	AECOM	RIA/Impact	Under Construction	55% Complete
		RH Moore	\$6,500,000		
North End Water Transmission	Sandridge Rd. to Vereen Road	GMC	Impact	Survey & Design	Easement Aquisition
		TBD	\$2,000,000		
Sewer Force Main Replacement	Windy Hill - Barefoot	NMB	Impact	On Hold	
		TBD	\$300,000		
Myrtle Beach Water Transmission Ph 1	Myrtle Beach	Bolton & Menk	Impact	Ph. I Construction	Continue
		Garney	TBD		
LRN Elevated Tank	Little River Neck	TBD	Impact	Survey & Design	Continue
		TBD	\$2,000,000		
LRN, Jacks Circle & Harrelson Water Line	Little River Neck	City	Horry Co. ARPA	Permitted to Operate. Final Paving/Close-out.	95% Complete
		RCB Contractors	\$1,000,000		
Water Transmission Imp. Tank & Pump Station	Windy Hill	AECOM	RIA/Impact	Under Construction	70% Complete
		Consensus	\$5,860,000		

Storm Drainage System Improvements

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Palmetto Shores Drainage Improvements	CG/Palmetto Shores	City	Stormwater	Engineering Agreement	Identify Easements
		TBD	\$3,500,000		
18 th Avenue North Outfall - Landward	Ocean Drive	Bolton & Menk	SCOR/Stormwater	99% Complete	SCDOT Punch List Close Out
		RH Moore	\$7,500,000		
City Drainage Improvements	Various	City	Stormwater	Under Construction	Ongoing
		City	TBD		
Tidal Flood Study	CG Marsh & WH Marsh	USACE	Stormwater	Complete	Review
		N/A	\$400,000		
Ocean Outfall Program	17 th Ave S	USACE	USACE & City	Preliminary Design	Design-Build RFP April 2026
		TBD	\$35,000,000		

Street Improvements

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Long Bay Road Paving	Water Tower Rd. to Water Lilly Road	DRG	Developer	Finalize Developer Agreement	Construction By Developer
		TBD	TBD		
NOB ECT	Cherry Grove - 34th N to 37th N	Mead & Hunt	Franchise Fund	Design & Easement	Bid Spring 2026
		TBD	TBD		
CG Boardwalk	Lake Ave. & Duffy St.	Beam & Associates	Streer Imp.	Preliminary Design Complete	Finalize Design Funding
		TBD	TBD		
				Corps Permit Issued	

Street Improvements (cont'd)


Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
2 nd Avenue North Widening & Paving	Highway 17 at 2 nd Avenue North	City	St. Imp./CTC	Construction Complete	Close-out & CTC Reimbursement
		Coastal Asphalt	\$612,000		
Hwy 17 & 27 th Ave S Intersection	Highway 17 @ 27 th S	SCDOT	GSATS	Design & R/W	Construction Funding FY 2027 Utility Relocation Plans
		TBD	\$8,000,000		
SCDOT Hwy 17 Safety Imp.	WH & CB	AECOM	SCDOT Safety	Final Plan Review	SCDOT Bid
		TBD	TBD		
NOB ECT	Cherry Grove - 29th N to 34th N	Mead & Hunt	Franchise Fund	Construction 98% Starting Service Conversions	98% Complete Punch List Complete Service Conversions
		Greenwall Construction	\$3,100,000		
LRN Road Path	LRN Road	HRT	GSATS/Horry/NMB	Construction Complete	Close-out and SCDOT LPA Reimbursement
		Coastal Asphalt	\$1,000,000		
Edge Parkway Path Phase I	Edge Pkwy.	HRT	GSATS	FY 26 Funding	LPA Agmt.
		TBD	TBD		
Sidewalk	Commons Blvd., Hwy17N, SpringSt.	HRT	St. Imp.	Survey & Design	Construction Fall/Winter 2026
		TBD	TBD		
Resurfacing 2024	Various	City	Street Imp./CTC	Bid	Contract Award
		TBD	\$2,000,000		
Champions Blvd. Extension Ph. 2	Bourne Trail	Thomas & Hutton	Street Imp.	Under Construction	80%
		AO Hardee	\$5,000,000		
Champions Blvd. Extension Ph. 3	Long Bay Rd.	Thomas & Hutton	Street Imp.	Under Construction	60%
		AO Hardee	\$3,500,000		
SC31 Median U-Turn	SC31 North	City	CTC	SCDOT Permit	Bid and Award
		TBD	\$150,000		
N. Myrtle Point Blvd. Alley	Cherry Grove	City	Street Imp.	Design – Permitting	Obtain Right-of-way
		TBD	TBD		
Water Tower Road Improvements	Water Tower Rd	DRG	CTC	Construction Complete	Closeout, CTC Reimbursement, and Balance
		King Construction	\$242,000		

Facility, Park & Land Improvements

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Sanitation Facility Improvements	2 nd Avenue South	HRT	Sanitation Capital	Compactors Complete	Permit Begin Main Building Construction
		Various	TBD		
PS Training at Midcon Building	City Hall Campus	HRT	Capital	On Hold	
		TBD	\$820,000		
Beach Services Parking	City Hall Campus	HRT	Capital	TRC Site Plan Review	Pave after Building Complete
		TBD	TBD		
PW Utility Warehouse	Ocean Dr 1020 6 th Ave South	HRT	Utility	Under Construction	95% Replace Wall Panels
		Sellers Const.	\$736,500		
Fire Station 7	Water Tower Road	PMH Arch.	Capital	Under Construction	Continue
		Tungeston	\$10,000,000		
CG Fire Station	Sea Mountain Hwy	TBD	Capital	Building Condition Review	Evaluate Sites
		TBD	TBD		
Fire Training Facilities	Long Bay Road	PMH Arch.	Capital	Design	Wetland Permitting
		TBD	TBD		
CG Major Canal Dredge	Cherry Grove Marsh	Beam & Assoc.	State/Capital	Complete	Demobilization Complete
		Coastal Dredging	\$2,500,000		
P&G Maintenance Building	NMB Sports Complex	HRT	P & G Capital	Re-Bid 2027	Permit Start Construction
P&G Hill St. Restroom	Hill St. Park	HRT	P & G Capital	Bidding	Permit Contract Award
Sanitation Transfer Station Metal Bldg. Replacement	2 nd Ave. South	HRT	Sanitation Capital	Preliminary Design	Design & Permit

Beach Access & Parking Improvements

Description	Location	Design	Fund	Status	Progress & Goal
		Construction	Cost		
Beach Renourishment	NMB	USACE	Beach/Federal/State	Under Construction	Continue
		Great Lakes	TBD		
6 th Ave South Parking Lot	Ocean Drive	City	Capital	On Hold	Demolish Houses?
		TBD	TBD		
Atlantic Breeze Parking	Crescent Beach South Ocean at 14 th Ave S	City	Capital	Demo 100% Complete	Design & Permit New Parking Lot
		TBD	TBD		
2308 N. Ocean Blvd. Parking Lot	Cherry Grove 2308 N. Ocean Blvd.	HRT	Capital	Preliminary Design	Design & Permit New Parking Lot
		TBD	TBD		



January 2026

Number of Encroachment Permits Issued: 91 Total

Residential Driveways: 90

Commercial Driveways: 0

Multifamily Complex from Site Plan: 0

Utility Company: 1

Number of Inspections: 218 Total

Pre-pour Inspections: 107

Post-pour Inspections: 111

Failed Inspections: 32



North Myrtle Beach - Ocean Monitoring
Official Results for January 2026

Laboratory Sample ID	Field Sample or Site ID	Myrtle Beach Site ID	SC DHEC Waccamaw Site ID	Sampling Site Location	Sample Collection Point	Collection Date	Collection Time	Nearest Tidal State	Nearest Tide Time	Salinity (psu)	Conductivity (uS)	Enterococci Most Probable Number (CFU/100ml)	Sample Type
E26-0021	WAC-09A		WAC-09A	White Pt. Swash	Swash confluence	1/7/2026	7:39	Low	4:44	33.3		63	Grab
E26-0022	WAC-09		WAC-09	47th Ave. South	Street end	1/7/2026	7:52	Low	4:44	33.5		63	Grab
E26-0023	WAC-08		WAC-08	33rd Ave. South	Street end and pipe discharge	1/7/2026	7:59	High	11:03	33.4		31	Grab
E26-0024	WAC-07		WAC-07	17th Ave. South	Street end and pipe discharge	1/7/2026	8:09	High	11:03	33.4		52	Grab
E26-0025	WAC-06		WAC-06	9th Ave. South	Street end and pipe discharge	1/7/2026	8:15	High	11:03	33.4		52	Grab
E26-0026	WAC-05A		WAC-05A	7th Ave. South	Street end and pipe discharge	1/7/2026	8:21	High	11:03	33.4		20	Grab
E26-0027	WAC-04		WAC-04	16th Ave. North	Street end and pipe discharge	1/7/2026	8:43	High	11:03	33.5		52	Grab
E26-0027	WAC-04		WAC-04	16th Ave. North	Street end and pipe discharge	1/7/2026	8:43	High	11:03	33.5		63	LD
E26-0028	WAC-04		WAC-04	16th Ave. North	Street end and pipe discharge	1/7/2026	8:43	High	11:03	33.5		63	FD
E26-0029	WAC-03		WAC-03	30th Ave. North	Street end	1/7/2026	8:50	High	11:03	33.5		10	Grab
E26-0030	WAC-02		WAC-02	45th Ave. North	Street end	1/7/2026	8:57	High	11:03	33.3		20	Grab
E26-0031	WAC-01		WAC-01	59th Ave. North	Street end	1/7/2026	9:05	High	11:03	33.4		20	Grab
E26-0066	WAC-09A		WAC-09A	White Pt. Swash	Swash confluence	1/14/2026	7:44	High	4:48	33.5		62	Grab
E26-0067	WAC-09		WAC-09	47th Ave. South	Street end	1/14/2026	7:55	High	4:48	33.5		20	Grab
E26-0068	WAC-08		WAC-08	33rd Ave. South	Street end and pipe discharge	1/14/2026	8:02	Low	11:07	33.7		10	Grab
E26-0069	WAC-07		WAC-07	17th Ave. South	Street end and pipe discharge	1/14/2026	8:15	Low	11:07	33.5		20	Grab
E26-0070	WAC-06		WAC-06	9th Ave. South	Street end and pipe discharge	1/14/2026	8:22	Low	11:07	33.5		<10	Grab
E26-0071	WAC-05A		WAC-05A	7th Ave. South	Street end and pipe discharge	1/14/2026	8:28	Low	11:07	33.6		<10	Grab
E26-0072	WAC-05		WAC-05	3rd Ave. North	Street end and pipe discharge	1/14/2026	8:34	Low	11:07	33.6		<10	Grab
E26-0073	WAC-04		WAC-04	16th Ave. North	Street end and pipe discharge	1/14/2026	8:44	Low	11:07	33.6		10	Grab
E26-0074	WAC-03		WAC-03	30th Ave. North	Street end	1/14/2026	8:52	Low	11:07	33.7		20	Grab
E26-0075	WAC-02		WAC-02	45th Ave. North	Street end	1/14/2026	9:04	Low	11:07	33.7		<10	Grab
E26-0076	WAC-01		WAC-01	59th Ave. North	Street end	1/14/2026	9:12	Low	11:07	33.5		<10	Grab
E26-0076	WAC-01		WAC-01	59th Ave. North	Street end	1/14/2026	9:12	Low	11:07	33.5		<10	LD
E26-0077	WAC-01		WAC-01	59th Ave. North	Street end	1/14/2026	9:12	Low	11:07	33.7		<10	FD
E26-0098	WAC-09A		WAC-09A	White Pt. Swash	Swash confluence	1/21/2026	8:16	High	9:30	33.7		<10	Grab
E26-0098	WAC-09A		WAC-09A	White Pt. Swash	Swash confluence	1/21/2026	8:16	High	9:30	NA		<10	LD



North Myrtle Beach - Ocean Monitoring
Official Results for January 2026

Laboratory Sample ID	Field Sample or Site ID	Myrtle Beach Site ID	SC DHEC Waccamaw Site ID	Sampling Site Location	Sample Collection Point	Collection Date	Collection Time	Nearest Tidal State	Nearest Tide Time	Salinity (psu)	Conductivity (uS)	Enterococci Most Probable Number (CFU/100ml)	Sample Type
E26-0099	WAC-09A		WAC-09A	White Pt. Swash	Swash confluence	1/21/2026	8:16	High	9:30	33.7		<10	FD
E26-0100	WAC-09		WAC-09	47th Ave. South	Street end	1/21/2026	8:29	High	9:30	33.7		<10	Grab
E26-0101	WAC-08		WAC-08	33rd Ave. South	Street end and pipe discharge	1/21/2026	8:36	High	9:30	33.9		10	Grab
E26-0102	WAC-07		WAC-07	17th Ave. South	Street end and pipe discharge	1/21/2026	8:46	High	9:30	33.9		10	Grab
E26-0103	WAC-06		WAC-06	9th Ave. South	Street end and pipe discharge	1/21/2026	8:54	High	9:30	33.9		10	Grab
E26-0104	WAC-05A		WAC-05A	7th Ave. South	Street end and pipe discharge	1/21/2026	8:59	High	9:30	33.9		10	Grab
E26-0105	WAC-05		WAC-05	3rd Ave. North	Street end and pipe discharge	1/21/2026	9:04	High	9:30	34.0		<10	Grab
E26-0106	WAC-04		WAC-04	16th Ave. North	Street end and pipe discharge	1/21/2026	9:14	High	9:30	34.0		<10	Grab
E26-0107	WAC-03		WAC-03	30th Ave. North	Street end	1/21/2026	9:23	High	9:30	33.9		<10	Grab
E26-0108	WAC-02		WAC-02	45th Ave. North	Street end	1/21/2026	9:29	High	9:30	33.9		<10	Grab
E26-0109	WAC-01		WAC-01	59th Ave. North	Street end	1/21/2026	9:36	High	9:30	33.8		<10	Grab
E26-0144	WAC-09A		WAC-09A	White Pt. Swash	Swash confluence	1/28/2026	8:00	Low	10:04	25.4		364	Grab
E26-0145	WAC-09		WAC-09	47th Ave. South	Street end	1/28/2026	8:14	Low	10:04	32.9		148	Grab
E26-0146	WAC-07		WAC-07	17th Ave. South	Street end and pipe discharge	1/28/2026	8:31	Low	10:04	33.8		31	Grab
E26-0146	WAC-07		WAC-07	17th Ave. South	Street end and pipe discharge	1/28/2026	8:31	Low	10:04	33.7		52	LD
E26-0147	WAC-07		WAC-07	17th Ave. South	Street end and pipe discharge	1/28/2026	8:31	Low	10:04	33.8		31	FD
E26-0148	WAC-06		WAC-06	9th Ave. South	Street end and pipe discharge	1/28/2026	8:39	Low	10:04	33.9		20	Grab
E26-0149	WAC-05A		WAC-05A	7th Ave. South	Street end and pipe discharge	1/28/2026	8:43	Low	10:04	33.8		31	Grab
E26-0150	WAC-05		WAC-05	3rd Ave. North	Street end and pipe discharge	1/28/2026	8:51	Low	10:04	33.8		30	Grab
E26-0151	WAC-04		WAC-04	16th Ave. North	Street end and pipe discharge	1/28/2026	9:02	Low	10:04	33.9		<10	Grab
E26-0152	WAC-03		WAC-03	30th Ave. North	Street end	1/28/2026	9:12	Low	10:04	33.9		<10	Grab
E26-0153	WAC-02		WAC-02	45th Ave. North	Street end	1/28/2026	9:20	Low	10:04	33.6		10	Grab
E26-0154	WAC-01		WAC-01	59th Ave. North	Street end	1/28/2026	9:28	Low	10:04	33.8		10	Grab